QC-ABSTRACT

Name of Work:-: Comprehensive development of Roads and Drains in Ward no 17 Rajarajeshwari Nagara Assembly Constitue Under PACKAGE - 2019-20-RRN-DIV(03), BBMP, Bangalore

Sl No.	Item	Quantity As Per BOQ	Required No's of tests	Actual No's of tests	Tests
1	PCC 1:3:6	747.7 Cum	1	1	Cement
					Sand, Aggregates
2	Steel	27.44 Tonne	1	1	-
3	M15	82.61 Cum	5	5	Concrete Cube Compressive Strength
4	M20	359.24 Cum	11	14	Concrete Cube Compressive Strength
5	M30	16.20 Cum	3	3	Concrete Cube Compressive Strength
6	Slab 100mm	432.90 Sqm	1	1	Compressive strength
7	Slab 250mm	572.59 Sqm	1	1	Compressive strength
8	Kerb	2557.33 Nos	1	1	Compressive strength
9	DLC	16.20 Cum	1	1	-
10	WMM	16.20 Cum			-
	Gradation		1	1	-
	Aggregate Imoact Value		1	1	-
	Shape test		1	1	-
	Atterberg Limit		1	1	-

Cubes

0-5 m^3	1set
6-15 m^3	2set
16-30 m^3	3set
31-50 m^3	4 set

Add 1set for every 50 Cum

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಧಿಯಂತರರು
ಯಶವಂತಪುರ ಕುವ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

For SAPIENCE CONSULTANTS

Authorised Signatory

Scanned with CamScanner